



TILING INSTALLATION

QUALITY CONTROL SCHEDULE

Over a Hitchins' Supplied Waterproof Membrane System

To complete all sections by trades involved (including their names in lines next to trade heading or on the reverse page) and submit with a Hitchins New Zealand Limited, Product Performance Warranty Application Form to Hitchins.

Project Name:

Project Address:

CONSTRUCTION		DATE	SIGNATURE
1)	Joists and noggins provided at 400mm centres.		
2)	Tanalised Treated plywood of minimum 21mm thick.		
3)	Laid and mechanically fixed as per Hitchins' installation instructions.		
4)	Falls as per Building Code with no ponding.		
5)	Sufficient runoff or outlet to ensure good drainage.		
6)	Wall lining doors not installed prior to waterproof membrane.		
7)	Balustrade fixing as per Building Code and Hitchins' instructions		
CONCRETE SCREED		DATE	SIGNATURE
1)	Protection and isolating layer installed.		
2)	Reinforced concrete slabmm thick installed.		
3)	Expansion joints provided at metre centres.		
ENGINEER		DATE	SIGNATURE
1)	Certificate (if required) provided		
WATERPROOFING MEMBRANE		DATE	SIGNATURE
1)	Substrate checked and found acceptable.		
2)	Approved Hitchins' waterproofing membrane system installed.		
3)	Double layer flashing to upstands, doorsills etc.		
4)	Reinforced Covercol AB Rapid layer installed as required.		
TILE LAYER		DATE	SIGNATURE
1)	Substrate and membrane checked and accepted.		
2)	Substrate undulation screeded out, using		
3)	Tile bedding adhesive used was		
4)	Tiles laid to provide 8mm expansion joint at 2 metre centres and/or corresponding with concrete screed		
5)	Tiles laid to provide 12mm chase to upstands.		
6)	Chase sealed with quality sealant over release material at base.		
7)	Grout as per standard procedure, project completed.		

ANY OTHER RELEVANT INFORMATION

Comprehensive Product Performance Warranty.

Hitchins New Zealand Ltd will provide a Performance Warranty for the complete system if:

- (a). Construction of the deck is as per the revised Building Code and keeping with Hitchins written construction recommendations and signed off by the builder.
- (b). Large deck of timber framing, then an Engineer's Certificate required covering the structure ability to cater with weight stress.
- (c). Hitchins written instructions are followed for installation of our waterproof membrane including a reinforced layer of Covercol AB Rapid and signed off by Gunac Applicator.
- (d). Hitchins written instructions are followed for Tile Installation and signed off by Tiler.
- (e). That where practical, all materials as specified and supplied by Hitchins New Zealand Ltd be complied with and any departure be by prior consent from management of Hitchins New Zealand Ltd.

Simply everyone involved in this project must comply with all requirements to ensure the structure is sound and all installation work is of a high standard to ensure the deck will perform as required.

Construction Company:

Engineer:.....

Gunac Applicator:.....

Tiler:.....